(91)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of the Work : Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.

Estimate Cost :

QUALITY CONTROL REPORTS TO

ASST. EXECUTIVE ENGINEER
Shettyhalli Sub Division
BBMP, Bangalore.

CIVIL-TECH CONSULTANTS & ENGINEERS

Building & Highway Material Testing Laboratory
NABL ACCREDITED LABORATOTY AS PER ISO / IEC – 17025:2005
No.23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara,

QUALITY CONTROL REPORTS FOR

CIVIL WORKS

QUALITY CONTROL REPORTS FOR

GRANULAR SUB BASE – G II

QUALITY CONTROL REPORTS FOR

WET MIX MACADAM (WMM)

QUALITY CONTROL REPORTS FOR

BITUMINOUS MACADAM

65

QUALITY CONTROL REPORTS FOR

BITUMINOUS CONCRETE

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Bitumen/2013-14 29.03.2014

BITUMEN CONTENT AND GRADATION DETERMINATION OF BITUMINOUS CONCRETE
AASHTO T 164 & AASHTO T 30

CLIENT	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
SAMPLE I/D	Roads in Ward No. 12
DATE OF TESTING	29.03.2014

BITUMEN CONTENT DETERMINATION

Description	Sample 1	Sample 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	474	474.5
3. Weight of Asphalt and Mineral matter Extracted, g	26	25.5
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g	-	-
6. Weight of Bitumen Extracted, g. (corrected)	26	25.50
7. Bitumen content in %	5.20	5.10
8. Average	**5.15**	

GRADATION AFTER EXTRACTION

TABLE - 1

SIEVE SIZE	Percent Passing, %		JOBMIX
mm	Sample 1	Sample 2	Gradation
19	100.00	100.00	100
13.2	93.43	85.55	79-100
9.5	79.45	78.23	70-88
4.75	66.32	65.45	53-71
2.36	51.26	53.46	42-58
1.18	43.12	42.75	34-48
0.6	35.65	36.30	26-38
0.3	24.85	25.87	18-28
0.15	16.96	17.85	12-20
0.075	6.13	7.26	4-10

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

AE12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಶಕ್ತಿ ಗಣಪತಿ ನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Bitumen/2013-14 28.03.2014

BITUMEN CONTENT AND GRADATION DETERMINATION OF BITUMINOUS CONCRETE
AASHTO T 164 & AASHTO T 30

CLIENT	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
SAMPLE I/D	Roads in Ward No. 12
DATE OF TESTING	28.03.2014

BITUMEN CONTENT DETERMINATION

Description	Sample 1	Sample 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	473	474.5
3. Weight of Asphalt and Mineral matter Extracted, g	27	25.5
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g	-	-
6. Weight of Bitumen Extracted, g. (corrected)	27	25.50
7. Bitumen content in %	5.40	5.10
8. Average	**5.25**	

GRADATION AFTER EXTRACTION

TABLE - 1

SIEVE SIZE	Percent Passing, %		JOBMIX
mm	Sample 1	Sample 2	Gradation
19	100.00	100.00	100
13.2	94.25	95.46	79-100
9.5	78.46	79.85	70-88
4.75	65.32	66.23	53-71
2.36	52.19	51.48	42-58
1.18	41.75	42.19	34-48
0.6	36.28	35.28	26-38
0.3	25.37	26.53	18-28
0.15	15.83	16.82	12-20
0.075	5.29	6.48	4-10

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

AE 12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿವಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಲ್.ಬಿ. ಆಸ್ಪತ್ರೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Agg/2013-14 28.03.2014

Aggregate Gradation Test

IS : 2386 Part I

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	28.03.2014

Total Weight of Sample: **5275** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	592	11.22	11.22	88.78	79 - 100	
9.5	495	9.38	20.61	79.39	70 - 88	
4.75	784	14.86	35.47	64.53	53 - 71	
2.36	595	11.28	46.75	53.25	42 - 58	
1.18	429	8.13	54.88	45.12	34 - 48	
0.600	642	12.17	67.05	32.95	26 - 38	
0.300	512	9.71	76.76	23.24	18 - 28	
0.150	415	7.87	84.63	15.37	12 - 20	
0.075	465	8.82	93.44	6.56	4 - 10	

Total Weight of Sample: **5350** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	568	10.62	10.62	89.38	79 - 100	
9.5	512	9.57	20.19	79.81	70 - 88	
4.75	798	14.92	35.10	64.90	53 - 71	
2.36	615	11.50	46.60	53.40	42 - 58	
1.18	478	8.93	55.53	44.47	34 - 48	
0.600	629	11.76	67.29	32.71	26 - 38	
0.300	485	9.07	76.36	23.64	18 - 28	
0.150	472	8.82	85.18	14.82	12 - 20	
0.075	486	9.08	94.26	5.74	4 - 10	

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding this report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಷ್ಯಂ ಬಿಲ್ಡಿಂಗ್
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ, #23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ ಪಾಲಿಕೆ

Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

(54)

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Agg/2013-14

29.03.2014

Aggregate Gradation Test

IS : 2386 Part I

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	29.03.2014

Total Weight of Sample: **5150** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	525	10.19	10.19	89.81	79 - 100	
9.5	463	8.99	19.18	80.82	70 - 88	
4.75	842	16.35	35.53	64.47	53 - 71	
2.36	569	11.05	46.58	53.42	42 - 58	
1.18	468	9.09	55.67	44.33	34 - 48	
0.600	637	12.37	68.04	31.96	26 - 38	
0.300	461	8.95	76.99	23.01	18 - 28	
0.150	405	7.86	84.85	15.15	12 - 20	
0.075	470	9.13	93.98	6.02	4 - 10	

Total Weight of Sample: **5170** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	583	11.28	11.28	88.72	79 - 100	
9.5	478	9.25	20.52	79.48	70 - 88	
4.75	732	14.16	34.68	65.32	53 - 71	
2.36	585	11.32	46.00	54.00	42 - 58	
1.18	446	8.63	54.62	45.38	34 - 48	
0.600	635	12.28	66.91	33.09	26 - 38	
0.300	483	9.34	76.25	23.75	18 - 28	
0.150	424	8.20	84.45	15.55	12 - 20	
0.075	456	8.82	93.27	6.73	4 - 10	

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Stability/2013-14 28.03.2014

TEST REPORT ON STABILITY OF MIX

Client	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the work	:	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Bituminous Concrete
Date of testing	:	28.03.2014

The results of the tests conducted on the bituminous concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-19)
1	Marshal Stability, Kn	10.65	9.70	9 Kn (min)
2	Marshal flow, mm	2.80	3.25	2 – 4mm
3	Percent air voids in Mineral Aggregate	13.35	14.20	13 – 15
4	Voids in Compacted Mix	4.80	5.45	3 – 6
5	Percent Voids filled with Bitumen	72.95	73.50	65 - 75
6	Density, g/cc	2.26	2.27	--

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

AEIL

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Stability/2013-14

29.03.2014

TEST REPORT ON STABILITY OF MIX

Client	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the work	:	Improvements to RCC Drain and Concrete Roads in Ward No.12, Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	BBMP/DZ/AEE/SSD/PR/2013-14 Dated: 08.01.2014
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Bituminous Concrete
Date of testing	:	29.03.2014

The results of the tests conducted on the bituminous concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-19)
1	Marshal Stability, Kn	9.55	10.40	9 Kn (min)
2	Marshal flow, mm	3.70	4.35	2 – 4mm
3	Percent air voids in Mineral Aggregate	14.45	13.25	13 – 15
4	Voids in Compacted Mix	5.30	4.65	3 – 6
5	Percent Voids filled with Bitumen	71.25	72.30	65 - 75
6	Density, g/cc	2.27	2.26	--

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು ಪೂರ್ವ, ರಾಜರಾಜೇಶ್ವರಿನಗರ, ಬೆಂಗಳೂರು.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com